

Construction Weekly Update

Week of June 01, 2020

Wittenberg Birnamwood Schools



HS Fitness Flooring



HS Flooring Demolition At The Library



Wittenberg Elem Brick Veneer



Birnamwood Elem Ramp Concrete

Update

The HS interior mechanical rough is concentrated to the 2nd floor. Walls, and drywall, ongoing. Ceiling and mechanical demolition in the auditorium and band this week. Wittenberg Elem Brick veneer complete. Drywall finishing will complete early in the week with painting & ceilings to follow. Punch list at the new addition was generated this week. Birnamwood Elem - Exterior concrete will finish early in the week followed by the playground. Int will see drywall finish. Punchlist was generated at the new classrooms.

About Hoffman

Hoffman Planning, Design & Construction, Inc. is an integrated Total Project Management firm based in Appleton, Wisconsin. We partner with our clients to create innovative designs and build high quality, functional, attractive, energy efficient facilities at costs at or below projects delivered using traditional design and construction methods. Currently in our fifth generation of leadership, Hoffman continues to deliver the same expert service and superior value our clients have come to appreciate.

Construction Weekly Update

Week of June 08, 2020 - Wittenberg Birnamwood Schools



Ag Building Concrete Work and Stone Veneer



HS Small Engines Shop



Wittenberg Elem Hallway Painting



Birnamwood Elem New Front Entrance Approach

Update:

HS/Ag – Concrete work is done around the Ag Building, final excavation will start in the following weeks. Demo and renovations will continue in the Auditorium. Prepping for new library flooring continues and will be installed shortly.

Witt Elem – Final excavation will start around the new addition. Final exterior details will come about in the following weeks on the new addition (awnings, lights, etc.). Existing classrooms being renovated have been painted. New ceilings and cabinets to be installed this week.

Birnamwood Elem – Exterior concrete work is complete. Final exterior excavation will begin, along with prep work for new playground. Final exterior details will come about in the following weeks on the new addition (awnings, lights, etc.). Painting will begin in existing areas for renovations.

About Hoffman

Hoffman Planning, Design & Construction, Inc. is an integrated Total Project Management firm based in Appleton, Wisconsin. We partner with our clients to create innovative designs and build high quality, functional, attractive, energy efficient facilities at costs at or below projects delivered using traditional design and construction methods. Currently in our fifth generation of leadership, Hoffman continues to deliver the same expert service and superior value our clients have come to appreciate.