

Construction Weekly Update

Week of July 20th, 2020 - Wittenberg Birnamwood Schools



HS Library/Coffee Room



Ag Building Sod



Birnamwood Elementary Asphalt



Wittenberg Elementary Addition

Update:

HS/Ag – Second floor science room received a colored epoxy floor. Cabinets, islands, and countertops continue to be set throughout renovated rooms. New vinyl flooring and carpet will be laid this week. Asphalt and sod is done around the new Ag Building. Ag building interior is close to completion. Fence will be installed for an animal enclosure behind the Ag Building. The big air handling unit is set on the second floor and HVAC work continues in a timely manner.

Witt Elem – New lights and ceilings will be installed in the upper and lower hallways. Renovation are near completion and ready for the district's approval. Exterior asphalt is complete and sod patch work will follow.

Birnamwood Elem – Construction on the new ISS Room continues. It will receive paint, ceilings, lights, and a door this week. Asphalt is complete on the west side of the addition. All hand and guard rails will be on site and painted this week. Installation of these will follow. Only a couple small items left in the renovation areas.

About Hoffman

Hoffman Planning, Design & Construction, Inc. is an integrated Total Project Management firm based in Appleton, Wisconsin. We partner with our clients to create innovative designs and build high quality, functional, attractive, energy efficient facilities at costs at or below projects delivered using traditional design and construction methods. Currently in our fifth generation of leadership, Hoffman continues to deliver the same expert service and superior value our clients have come to appreciate.