

Construction Weekly Update

Week of July 6th, 2020 - Wittenberg Birnamwood Schools



HS Epoxy Floors (Science Rooms)



Ag Building Front Entrance



Witt Elementary New Gate



Birnamwood Sod and Fence

Update:

HS/Ag – New HVAC work is near completion in large areas (commons, auditorium, etc). New ceilings continue to be installed throughout classrooms, hallways, and bathrooms. The gym has received all new lights. Exterior prep work around the Ag Building is complete. Asphalt, sod, and landscaping will be installed in the upcoming weeks. Over a dozen rooms near completion and ready to get a final clean.

Witt Elem – Flooring and base in renovated classrooms is complete. A cleaning company will be in the district this week to prepare the rooms for a quality check walkthrough. New gates have been installed off Webb St. and by the new addition. Asphalt will be prepped and paved this upcoming week.

Birnamwood Elem – Sod and fence installation are complete. Asphalt will be coming up in the following week on the west side of the addition. Construction for the new ISS Room will start this coming week. The renovations areas are finishing up and getting a quality check this coming week.

About Hoffman

Hoffman Planning, Design & Construction, Inc. is an integrated Total Project Management firm based in Appleton, Wisconsin. We partner with our clients to create innovative designs and build high quality, functional, attractive, energy efficient facilities at costs at or below projects delivered using traditional design and construction methods. Currently in our fifth generation of leadership, Hoffman continues to deliver the same expert service and superior value our clients have come to appreciate.